CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

 REGION:
 REGION VII - CENTRAL VISAYAS
 CALENDAR YEAR:
 2025

 PROVINCE:
 CEBU
 QUARTER:
 1

CITY/MUNICIPALITY: ALCANTARA

Program or Project	Location			Target Completion Date	Project Status			
		Total Cost	Date Started		% of Completion	Total Cost Incurred to Date	No. of Extensions, if any	Remarks
System								
Integrated Food Production	Manga	1,030,000.00	1/30/2018	12/31/2018	9%	89,654.50		on going
Rehab/Improvement of Civic Center,	Poblacion	5,000,000.00	12/26/2022	2/24/2023	100%	4,996,421.44		Completed
Comfort Room & MBP at Mun. Park								
Construction/Rehab/Improvement of	Poblacion	2,000,000.00	12/17/2022	2/15/2023	100%	1,998,185.35		Completed
DSWD Building								
Swine Fever Survellance & Organic Pig	Municipality wide	1,000,000.00	9/8/2023		100%	996,430.00		Completed
Production								
DENR/PENRO Mobilization Fund	Municipality wide	30,000.00	11/15/2023		100%	30,000.00		Completed
Procurement and Installation of	Poblacion	2,000,000.00	12/13/2023	12/29/2023	99%	1,988,675.00		Completed
Bleachers								
Construction of Drainage at Brgy.	Poblacion		12/13/2023					
Manga		1,000,000.00			100%	998,629.83		Completed
Rehab and Improvement of	Poblacion		12/13/2023					
Administrative Hall		4,000,000.00			100%	3,999,500.01		Completed
Construction, Rehab and Improvement	Poblacion		09/06/20024					
of Boardwalk		4,000,000.00		3/1/2025	56%	2,257,704.30		Ongoing
Completion of Legislative Building	Poblacion	2,500,000.00	5/5/2024	2/1/2025	100%	2,498,184.43		Completed
	Barangay Polo							
Completion of Multi Purpose Building		2,000,000.00			100%	2,000,000.00		Completed
	Barangay Palanas							
Construction of Multi Purpose Building -								
Palanas Elementary School		1,000,000.00			100%	996,000.00		Completed
	Poblacion		12/19/2024					
Improvement of Alcantara Heritage Park	1	5,000,000.00		03/18/2025	66%	3,299,296.42		Ongoing
Pasigarbo sa Sugbo 2024	Municipality wide	4,000,000.00	<u>- </u>		100%	3,998,372.50		Completed
Suroy Suroy Sugbo 2024	Municipality wide	400,000.00			100%	399,193.00		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

KAREN B. LISONDRA Local Budget Officer

LUDILYN M. BORBON, CPA Local Accountant

ATTY. FRITZ A. LASTIMOSO

Local Chief Executive