



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: REGION VII - CENTRAL VISAYAS
PROVINCE: CEBU
CITY/MUNICIPALITY: ALCANTARA
CALENDAR YEAR: 2024
QUARTER: 2

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rapid Community Base Monitoring System	Municipality wide	500,000.00	3/27/2018	12/31/2018	74%	371,818.00		on going
Integrated Food Production	Manga	1,030,000.00	1/30/2018	12/31/2018	9%	89,654.50		on going
Rehab/Improvement of Civic Center, Comfort Room & MBP at Mun. Park	Poblacion	5,000,000.00	12/26/2022	2/24/2023	100%	4,996,421.44		Completed
Construction/Rehab/Improvement of DSWD Building	Poblacion	2,000,000.00	12/17/2022	2/15/2023	100%	1,998,185.35		Completed
Suroysuroy sa Sugbo 2023	Municipality wide	350,000.00	12/21/2023	12/29/2023	100%	349,130.00		Completed
Pasigarbo sa Sugbo 2023	Municipality wide	3,000,000.00	08/14/2023	12/29/2023	98%	2,949,539.10		Completed
Socio Cultural 2023	Municipality wide	600,000.00	7/8/2023	12/29/2023	87%	524,067.88		Completed
Swine Fever Surveillance & Organic Pig Production	Municipality wide	1,000,000.00			0%	-		For implementation
Construction of Drainage at Brgy. Manga	Barangay Manga	1,000,000.00	04/15/2024	11/6/2024	100%	998,629.83		Completed
Rehab and Improvement of Administrative Hall	Municipality wide	4,000,000.00	04/27/2024	5/8/2024	85%	3,403,129.82		on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


KAREN B. LISONDRA
 Local Budget Officer


LUUILYN M. BORBON, CPA
 Local Accountant


ATTY. FRITZ A. LASTIMOSO
 Local Chief Executive

